BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work: UGD Works in Ward No.13, Shettyhalli Sub Division

Work Order No: EE/DD/W.O/32/2020-21, Dt:-30-05-2020

Work Code:- 013-19-000016, P-Code:-P-3295, Est.Cost:- 22.50 Lakhs.

Agency name: Sri. Manoj Naik. B. M

Measurement Recorded On:- 28/07/20

Description of Work	Unit	No	L (m)	B (m)	D (m)	Quantity
KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.						
UGD Work						
5th Cross Kalyan Nagara	Cum					
		1	30.00	1.00	0.15	4.50
		1	30.00	1.00	0.15	4.50
		1	30.00	1.00	0.15	4.50
		1	6.00	1.00	0.15	0.90
6th Cross Kalyan Nagara						
		1	30.00	1.00	0.15	4.50
		1	30.00	1.00	0.15	4.50
		1	30.00	1.00	0.15	4.50
		1	27.50	1.00	0.15	4.13
2nd Cross, SVH MultiGym Road, Kalyanagara		1	30.00	1.00	0.15	4.50
		1	30.00	1.00	0.15	4.50
		1	30.00	1.00	0.15	4.50
		1	30.00	1.00	0.15	4.50
		1	30.00	1.10	0.15	4.95
		1	1.50	1.10	0.15	0.25
					Executed Total Qty	55.22
					Qty to be Paid	54.90

EE Dasarahalli

28/07/20

Asst Engineer
Ward No.013,BBMP

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಪೀಲಪ್ಪನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner

222

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work: UGD Works in Ward No.13, Shettyhalli Sub Division

Work Order No: EE/DD/W.O/32/2020-21, Dt:-30-05-2020

Job Code:- 013-19-000016, P-Code:-P-3295, Est.Cost:- 22.50 Lakhs.

Agency name: Sri. Manoj Naik. B. M

Measurement Recorded On:- 08/2020

Sl No	Description of Work	Unit	No	L (m)	B (m)	D (m)	Quantity
7	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M20 for R.C.C works laid in 15 cms thick layers and well compacted by vibrating, curing, for foundations & sub-structure works with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)						
	UGD Work	Cum					
	5th Cross Kalyan Nagara		1	30.00	1.00	0.15	4.50
			1	30.00	1.00	0.15	4.50
			1	30.00	1.00	0.15	4.50
			1	6.00	1.00	0.15	0.90
	6th Cross Kalyan Nagara						
			1	30.00	1.00	0.15	4.50
			1	30.00	1.00	0.15	4.50
			1	30.00	1.00	0.15	4.50
			1	27.50	1.00	0.15	4.13
	2nd Cross, SVH MultiGym Road, Kalyanagara		1	30.00	1.00	0.15	4.50
			1	30.00	1.00	0.15	4.50
			1	30.00	1.00	0.15	4.50
			1	30.00	1.00	0.15	4.50
			1	30.00	1.10	0.15	4.95
			1	1.50	1.10	0.15	0.25
						Executed Total Qty	55.22
						Qty to be Paid	54.90

01/8/2020

Asst Engineer
Ward No.013,BBMP

01/8

Scanned by CamScanner